

7/14/22 Fiber Project Update

Great Progress!

We wanted to share our excitement and give everyone the latest on the fiber project as progress installing the conduit and fiber to houses is moving nicely. To date, 47 homes either have conduit or conduit and fiber installed to the outside of the home leaving only 20 more to do! This phase is 70% completed! These installs have advanced down to Spur Lane and will continue down Beaver Creek before working up Wieland Drive. By now everyone should have had contact with Tiffany at Vero/Brainstorm regarding this phase. If not, contact John.

Upper Beaver Creek down to the asphalt hill, along with Elk Valley, has been surface bladed to mitigate the road cuts with additional gravel added in the trenches. DVE volunteers are organizing to remove unwanted rocks on the surface left over from the trenching and blading to improve the road surface. Spot mitigation will occur on remaining roads and driveways as equipment becomes available for the contractor. The gravel for same has already been delivered.

Still a lot of work to do, but we'll soon see light at the end of the fiber!

We are waiting on LPEA to facilitate power to the equipment site on Elk Valley. Once this is completed, the equipment pad and cabinet will be placed along with the receiving dish to bring the Internet into Deer Valley from the Spring Creek Tower. Technicians will begin connecting the backbone in the hand holes and connecting the backbone to fiber drops going to our homes. We're sharing this detail so that you can see there is still a lot of work to do. Once the equipment is in place and operational, actual hook-ups inside the homes can begin and live service started. It is expected that final hook-ups in homes will follow a similar pattern to the previous work – back to front of the Development.

We continue to enjoy a good working relationship with both Vero and Circle Z, their contractor. They have been accommodating and pleasant to work with. We have been told that Vero is installing the top brand names and latest technology equipment for this project.

We hope you share our excitement for truly high-speed Internet. It is a 15+ year dream coming true.

Any issues or concerns, contact one of us:

John Beebe
Project Manager
970-759-4515
John.beebe@beebegroup.com

Les Kole
Assistant Manager
970-799-5048
deerkole@yahoo.com